

Main Street Project Progress Update

What's Been Going On?

Crews installed storm lines between the bridge and Valley Street, water line cut-ins near Copper Hill Square, and continued laying conduits, never-ending amounts. The closure on Valley Street seemed to be a smashing success and we were able to complete that work much faster than if a single lane was utilized. Thank you businesses!



CHECK OUT OUR FOOTAGE FROM THE VALLEY STREET CLOSURE:

[HTTPS://TWITTER.COM/CITYOFDUVALL/STATUS/785979541457997824](https://twitter.com/CITYOFDUVALL/STATUS/785979541457997824)

What's Coming Up?

For the week of 10/17 the contractor will continue installation of 36" pipe from the bridge to Valley Street.

The water crew is installing water main in the vicinity of and up Kennedy Place working north along Main Street.

The Joint Utility Trench (JUT— power, phone, cable) crew will be working in the vicinity of Kennedy Place working south along Main Street.



Traffic

Traffic has been a little bit better, but every day is unique. Please remember not to block driveways and intersections as you wait in the queue.



Have Questions?

Contact Shaun Tozer, Project Manager

shaun.tozer@duvallwa.gov

AND—Check us out on Facebook and Twitter.