

# Main Street Project Progress Update

## What's Been Going On?

Well, you may have guessed but we put in more conduit and storm line this week; and if you guessed found big rocks—you're also right. The focus of work was at Copper Hill Square and the Tech Center. We also pressure tested our newly installed water main, it passed, and two water system connections were completed. We took delivery of a few big manholes this week, to be installed soon.



Large telephone manholes being delivered

## What's Coming Up next week?

For the week of 11/21 the contractor and subs will be:

- Continue storm line install, set structures
- Complete 12" water main connections
- Install structures for Joint Utility Trench
- Fine grade and compact areas to prep for curb & gutter



12" Storm line installation near NE 145th

## Help Wanted...

Don't forget, there are lots of great businesses along the project that need your support. We promise you can get there. Just look for signs like this and our friendly flaggers to help guide the way.



Joint Utility Trench entering existing structure at Copper Hill

**NO WORK**  
**11/24-11/25**  
**GOBBLE GOBBLE**



Have Questions?

Contact Shaun Tozer, Project Manager  
[shaun.tozer@duvallwa.gov](mailto:shaun.tozer@duvallwa.gov)

AND—Check us out on Facebook and Twitter.