

Main Street Project Progress Update

What's Been Going On?

The week started off with a bit of paving; removing old temporary patches, and installing the permanent version of a patch. Fear not, all of this will still get capped with a 2" overlay and the surface will be smooth. Then it was structures and pipe, oh the pipe we placed. By the end of the week we started carving out some more territory to the south of 145th, and on we'll march.

What's Coming Up next week?

For the week of 12/19 the contractor and subs will be:

- Clearing and grubbing from 145th to 143rd
- Begin JUT installation from NE 145th to NE 143rd
- Fine grade and compact areas to prep for curb & gutter
- Install illumination bases



Telephone vault near Valley Street



Intersection at 145th, going places with lots of pipe—slowly



Making room to work



Help Wanted...

Don't forget, there are lots of great businesses along the project that need your support. We promise you can get there. Just look for the signs and our friendly flaggers to help guide the way.



Have Questions?

Contact Shaun Tozer, Project Manager

shaun.tozer@duvallwa.gov

AND—Check us out on Facebook and Twitter.